

PERMIT SHALL BE POSTED SO IT CAN BE SEEN FROM THE RIGHT OF WAY

**TOWN OF BLACKSBURG
EROSION AND SEDIMENT CONTROL PERMIT**

Date: _____ Project: _____

Responsible Land Disturber and Certificate Number: _____

Expiration Date: _____

Mailing Address for RLD: _____

Phone Number: _____ Email: _____

Owner's Name and Mailing Address: _____

Phone Number: _____ Email: _____

Type of Security: _____ Security Amount: _____

Approval to Install Initial Erosion and Sediment Control Measures

Owner/Owner's Representative

Date

Responsible Land Disturber

Date

Design Professional

Date

Town Representative

Date

This Permit shall be maintained on site at all times with the SWPPP.

Requirements for Issuance of Permit

1. Provide a construction sequence/phasing plan and schedule. Plan shall be attached to permit if not part of the approved site or subdivision plan.
2. Provide a disturbed area plan that is in compliance with the general guidelines listed below.
3. Provide the construction inspection fee.
4. Provide the Erosion and Sediment Control security.
5. Provide the Stormwater Prevention Pollution Plan.

Disturbed Area Plan Guidelines

The Disturbed Area Plan shall be:

1. Easily discernable.
2. Show the areas to be disturbed and state that these areas must be fenced. There shall be not work allowed outside of the fenced areas.
3. Any modification of the drainage areas requires design professional approval.
4. The fenced area will be the basis for determining the construction inspection fee amount.
5. The Town Inspector must approve prior to change in fenced area.
6. The Town Inspector must approve when the buffer area is considered in place and stabilized.

Certifications

The following measures require written certification by the design professional upon installation and prior to commencing general site construction:

- a. Sediment Basins
- b. Conveyance Channels
- c. Detention Basins serving as Sediment Basins

The RLD and Owner agree to the following conditions:

1. Install erosion and sediment control measures as shown on the approved plan including any revisions.
2. Conduct all land disturbing activities in accordance with Chapter 10, Code of the Town of Blacksburg (Erosion and Sediment Control), the Virginia Erosion and Sediment Control Handbook, latest edition, and the approved plan.
3. Install all perimeter erosion and sediment control measures shown on the approved plan prior to land disturbing activities. These measures include silt fence, sediment basins, sediment traps, construction entrance, etc.
4. Contact the Town Construction Inspector for a site inspection prior to commencing land disturbing activities.
5. Install any additional erosion and sediment control measures during construction as necessary as required by the Town Construction Inspector, Town Engineer, Responsible Land Disturber or site plan design engineer.
6. Prevent the transport of mud, dirt, and debris onto public rights of way and clean pavement immediately when transport occurs.
7. Prevent litter and construction debris from being transported or blown off the site. Prevent litter, construction debris, and chemicals from becoming a pollutant source for stormwater discharges.
8. Take all steps necessary to prevent damage to offsite and adjacent properties that could result from the land disturbing activities.
9. The Responsible Land Disturber (RLD) shall be the person in charge of and responsible for all land disturbing activities associated with this project. Should this responsibility be transferred to another certified individual before the completion of this project, the Engineering and GIS Department shall be notified immediately in writing of this transfer.
10. The RLD shall maintain a daily log sheet detailing erosion and sediment control work, issues and corrective actions in accordance with the SWPP. This log sheets shall be kept on site and shall be subject to inspection by the Town of Blacksburg upon request. The RLD shall ensure the site is in compliance with all applicable Minimum Standards as set forth in the Virginia Erosion and Sediment Control Handbook, latest edition.
11. Failure to comply with these requirements will result in a Notice to Comply being issued. If the required corrective action is not taken within the time specified in the Notice to Comply, a Stop Work Order and/or civil penalties shall be assessed. This permit is subject to revocation by the Town of Blacksburg should it deem necessary due to continued erosion and sediment control violations associated with the project.